

Activity ID	Activity Name	Original Duration	2022				2023				2024							
CCYC - Precon CPM			436															
A1370	Permitting Completion	1	Permitting Completion															
Marine Construction			361															
A1110	Demo Existing Docks & Slips	21	■ Demo Existing Docks & Slips															
A1070	Demo Old Boat Ramp	10	■ Demo Old Boat Ramp															
A1000	Seawall - West Side of Basin	45	■ Seawall - West Side of Basin															
A1010	Seawall - South Section of Flamingo Canal	60	■ Seawall - South Section of Flamingo Canal															
A1100	Floating Dock	120	■ Floating Dock															
A1020	Seawall - South Side of Basin	50	■ Seawall - South Side of Basin															
A1030	Seawall - North Side of Basin	50	■ Seawall - North Side of Basin															
A1120	New Boat Ramp	50	■ New Boat Ramp															
A1050	Seawall - North Section of Flamingo Canal	45	■ Seawall - North Section of Flamingo Canal															
A1060	Seawall - Floridian Canal	50	■ Seawall - Floridian Canal															
A1080	Seawall - West Side of Beach	30	■ Seawall - West Side of Beach															
Building Construction			323															
A1090	Demo Existing Harbor Master Building	14	■ Demo Existing Harbor Master Building															
A1160	Parking Garage	190	■ Parking Garage															
A1180	New Harbor Master Building	120	■ New Harbor Master Building															
A1300	Restroom Building	71	■ Restroom Building															
Utility & Roadway Construction			406															
A1040	Driftwood Parkway Shift to NB Roadway	2	■ Driftwood Parkway Shift to NB Roadway															
A1130	Driftwood Parkway Utilities	51	■ Driftwood Parkway Utilities															
A1140	Driftwood Parkway Roadway	22	■ Driftwood Parkway Roadway															
A1220	Floridian Court Utilities and Reconstruction	60	■ Floridian Court Utilities and Reconstruction															
A1150	Driftwood Parkway Shift to Final Alignment	3	■ Driftwood Parkway Shift to Final Alignment															
A1280	Fuel Tank Replacement	50	■ Fuel Tank Replacement															
A1170	Temp Parking Facilities	11	■ Temp Parking Facilities															
A1190	Utilities & Parking Lot South Section Flamingo Canal	45	■ Utilities & Parking Lot South Section Flamingo Canal															
A1200	Utilities & Parking Lot South Side of Basin	45	■ Utilities & Parking Lot South Side of Basin															
A1210	Utilities & Parking Lot North Side of Basin	30	■ Utilities & Parking Lot North Side of Basin															
A1270	Route Traffic Along Flamingo Canal & South Side of Basin	10	■ Route Traffic Along Flamingo Canal & South Side of Basin															
A1320	Remove Temp. Parking Facilities	11	■ Remove Temp. Parking Facilities															
A1230	Utilities & Parking Lot North Section Flamingo Canal	22	■ Utilities & Parking Lot North Section Flamingo Canal															
A1310	Utilities From Driftwood to Restaurant	67	■ Utilities From Driftwood to Restaurant															
A1240	Utilities & Parking Lot Floridian Canal	24	■ Utilities & Parking Lot Floridian Canal															
A1260	Boat Trailer Parking Reconstruction	32	■ Boat Trailer Parking Reconstruction															
A1330	Roadway from Driftwood to Restaurant	50	■ Roadway from Driftwood to Restaurant															
Hardscape & Landscape Construction			254															
A1290	Trash Compactor	30	■ Trash Compactor															
A1250	Tennis Court Reconstruction	45	■ Tennis Court Reconstruction															
A1340	Beach Sand Install	41	■ Beach Sand Install															
A1350	Beachfront Amenities	61	■ Beachfront Amenities															
A1360	Irrigation and Landscape	44	■ Irrigation and Landscape															

■ Actual Work ■ Critical Remaining Work
■ Remaining Work ◆ Milestone